

GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

PMGSY Phase IX – Khammam District – Package No.AP08LW-70 –consisting of 1 work providing B.T. on R/F Sangam to Gollagudem – Estimated Cost of Rs.190.00 lakhs in Palwancha Mandal – Post Facto Extension of Agreement Time up to 13.07.2013 without imposing a penalty – Orders – Issued.

PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.II) DEPARTMENT.

G.O.Rt.No. 1548

Dated : 01.10.2013.
Read the following :-

1. G.O.Ms.No.331, PR&RD (Progs.II)Department, dt.17.09.2010.
2. From the ENC.PR&Admn. PMGSY., Hyd. Lr.No.W20/Dee-VI/PMGSY Ph.IX-LW70-2013, dated 11.09.2013.

--00--

O R D E R :-

In circumstances reported by the Engineer-in-Chief, Panchayat Raj, Hyderabad in his letter 2nd read above, Government after careful examination of the proposal, hereby grant Post Facto Extension of Agreement Time up to 13.07.2013 for a period of (366) days without imposing penalty in respect of work " providing B.T. on R/F Sangam to Gollagudem in Palwancha Mandal" Khammam District under PMGSY Phase IX as the delay was not attributed to the contractor due to land dispute of local Villagers.

The Engineer-in-Chief, Panchayat Raj, Hyderabad is requested to take necessary action accordingly.

A copy of this order is available on the Internet and can be accessed at www.ap.gov.in/goir.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

V. NAGI REDDY
PRINCIPAL SECRETARY TO GOVERNMENT

To
The Engineer-in-Chief, Panchayat Raj, Hyderabad.
The Superintendent Engineer, Panchayat Raj, Khammam District.
Copy to:
The P.S. to Minister (PR&RWS)
The P.S. to Principal Secretary (PR)
Stock File/Spare Copy.

//FORWARDED::BY ORDER//

SECTION OFFICER